

## SHS Construction update for November 4:

Site: Landscape contractor is installing the irrigation line at the planter located at the parent loop. Earthwork contractor has finished fine grading the area around the parent loop and main building entrance. Concrete contractor has begun pouring the walkway to the main entrance. Trees have been installed along the drive to the parent loop.

NW Area: Flooring contractor has completed installing rubber tile in the lower and main floor classrooms and hallways. Electrical contractor is proceeding with trim work, fire alarm and pulling power to various locations. Mechanical contractor is working in the penthouse on final connections to the HVAC units and preparing for commissioning. Casework contractor has installed cabinets in all classrooms. They are proceeding with installing window sills and wainscoting in the hallways. Ceiling grid and tiles are being installed at classrooms. Interior sun screens are being installed.

SW Area: Electrical contractor is proceeding with the fire alarm installation, trim work, tie-in to mechanical units and pulling power. Cabinets have been installed in the upper classrooms. Window sills and wainscoting is proceeding. Mechanical has completed installation of the HVAC units and is preparing for commissioning. Ceiling grid and tiles are being installed in offices and classrooms. Interior sun screens are installed at the lower and main offices.

Commons: The temporary wall at the upper level has been removed. Visqueen has been installed as a temporary dust barrier. Ceiling grid has been installed at the upper level. Mechanical, electrical and general contractors are nearing completion of the upper restrooms. Electrical is continuing with pulling power, fire alarm and trim work. Mechanical is installing the flex duct to supply grilles.

Gymnasium: Roofing is approximately 80 percent completed. Sheet metal contractor is nearing completion of installing the exterior metal panels. Application of the weather barrier is nearing completion. Masons have completed the brick wall on the west side of the gymnasium. They are currently setting up scaffolding on the east side. Interior wall framing is completed at the weight room and mechanical room. Mechanical has completed rough-in of below grade waste lines and is proceeding with above grade venting and plumbing. Electrical contractor has begun rough-in of conduits at the weight room. Electrical rough-in at the gymnasium is completed.